

# ICR Water Co.

## Operation Report for the Month of September 2022

### Overall Operations

- General maintenance and operations are on-going
- Easement roads are checked for issues with the transmission lines
- System wide engineering review is on-going with Civil Tech Engineering
- Redlined plans for the systems have been given to Civil-Tech for review and update
- 5 new meter installs 5 TRR
- Fire flow tests were completed.
- Motor for ICR well #2 failed, new equipment has been installed
- APS meter at ICR well field was compromised, waiting for new meter and analysis
- Cooper Morgan boost station pump rehab. is ongoing 3 pumps are complete and pump # 4 is at the shop now
- Mission control upgrades are being completed, Double Adobe boost station is the final site
- Yearly Valve exercise program and hydrant leak detection should be completed in Oct.
- Weed abatement is on-going
- 0 emergency call outs
- 106 Blue Stakes orders were completed
- We are compiling a list of valve monuments that are compromised and need replacing
- Still trying to get bids for well building TRR well #4

### Open Projects

- Mission Control upgrades (Double Adobe boost station) 5k/ expected completion 10/22
- Cooper Morgan booster pump rehab. 69k/ expected completion 10/22
- Yearly valve exercise 9k/ expected completion 10/22
- Spare well pump and motor (ICR wells) 12k/ expected completion, upon Board approval

### Water Testing

Analysis Name	Month	# of samples	result
Monthly Microbiology	September 2022	4	Absent
DBP's	September 2022 (ICR)	1	In Compliance

