

ICR Water Co.

Operation Report for the Month of October 2024

Overall Operations

- General maintenance and operations are on-going
- Easement roads are checked for issues with the transmission lines
- Molly way and Sterling Ranch flushing and fire pump exercise
- System wide valve exercise and hydrant leak detection is complete, found 3 hydrants leaking 2 have been fixed, working on the 3rd
- Draw down testing on ICR well #1 has been complete
- Wells are pumping about half as much now as during peak season
- Waiting on estimates for painting Magner tank
- 3 meters installs (2) TRR (1) ICR
- 74 Blue Stakes were completed
- 1046 meters were read system wide

- **Open Project**
- Golf course lake PVC valve/ pricing and completion TBD*
- Security Fence at Cooper Morgan site/ pricing and completion TBD*
- Installation of strategic locations for valves/ pricing and completion TBD*
- Add level transducers to Wells/ pricing and completion TBD*
- Tasks generated from Civil Tech review
- TRR Well #5 completion and ADEQ approval
- ICR Well #1 meter bypass * completed
- Painting of the Magner storage tank/pricing and completion TBD*

- **Water Testing**

• Analysis Name	• Month	• # of samples	• result
• Monthly Microbiology	October 2024	4 (2) ICR (2) TRR	Absent
• DBP's	July 2024	TRR	No issues
	September 2024	ICR	No issues
• Lead and Copper	September	(5) ICR	No issues
•	•	•	•